

Westbound Bay Bridge Deck Rehabilitation Project Update

Construction Cost:

- \$26.7 M Low Bid
- Contractor: Wagman Heavy Civil

Schedule:

- Construction NTP: Sept. 9, 2019
- Construction Complete: August 2021



MDTA

Authority





Existing WB Bay Bridge

- Constructed in 1973 21,051 LF ± of structure with 122 spans
- Two-lanes with curb-to-curb width of 38 FT \pm
- O WB Deck and Overlay Replacement history
 - 2002 to 2004 replaced decks in select beam & girder spans (est. 21% of area) and micro-silica fume (MS) overlays of all other spans, except Suspension & Thru Truss spans.
 - 2004 to 2005 replaced portions of Center and Left Lanes having defective MS overlays with new latex modified concrete (LMC) overlays (est. 33% of area). Right lane not replaced.
 - 2007 to 2010 replaced deck and floor system of Suspension & Thru Truss spans (est. 21% of area).






View of WB Left Lane emergency replacement in 2004

MDTA

Authority

Purpose and Need

- Deck Condition Study and Biennial Inspections indicate Right Lane is Ο significantly in need of repair:
 - Span BI3A 75% of deck needs repair
 - Many Spans 50% of deck needs repair
- Studies performed include nondestructive testing (NDT) to determine extent needed deck repairs:



MDT/

Authority

Purpose and Need (Cont'd)


- NDT program findings indicate internal repair needs
- Physical soundings, inspection and coring program performed to validate NDT
- This presents a number of safety risks given the frequency of patching and emergency holding patches





Actual deck conditions demonstrate that work is needed now to avoid longer and more costly redecking:





MDTA

Authority

Milling operations removing below reinforcing in numerous areas



Overall Scope of Work


- Replace Existing Right Lane Overlay (Approx. 19% of Deck Area)
 - Remove existing MS Overlay and replace with LMC
 - Full-Time Barrier Separated Lane Closure
 - Nighttime Full Bridge Closures / Daytime Lane Closures
- Complete Localized Deck Repairs in Center and Left Lanes
- Seal the entire bridge deck
- **Complete Priority Repairs**
- Upgrade and Replace existing Lane Use Signals and gantries
- Replace rail posts



View of WB Right Lane with patching & deterioration




Temperature Sensitive





Traffic 'Then' versus 'Now'

- Traffic volumes have returned to \bigcirc pre-recession levels
- Volumes in 2006 similar to \bigcirc current conditions
- Expect similar managed Ο congestion, during construction
- Will require extensive public Ο outreach campaign




Traffic Impacts

Indicated that typical weekday queues during construction period estimated to be up to 3 miles during normal conditions, and worse during holidays, weather and incidents,

MDTA

Authority

- Average has been approximately 2.5 miles, which has included some incidents \bigcirc
- Summer weekend backups have been consistently severe for the years,




Traffic Impacts (Cont'd.)

Summer weekend westbound traffic in 2017 and 2018 has been worse on certain \bigcirc days than during the 2019 construction.

MDTA

Authority




Westbound between MD-8/Exit 37 and US-301/Blue Star Memorial Hwy Speed Trend Map for September 25, 2016 and September 24, 2017 and September 23, 2018 and September 29

MDTA Authority

Work Operations

- Working two daily shifts, Ο
- Shift changes between day and night shift at approximately 530 am/pm, Ο



Day Shift




Night Shift





Work Operations – Line Restripping and Traffic Devices












Work Operations – Barrier and Gawk Screen Placement






Work Operations – Mechanical Milling and Chipping









Work Operations – Mechanical Cleanup and Hydro Setup






Work Operations – Hydro-Milling









Work Operations – Hydro-Milling Cleanup









Work Operations – Screeding Setup and Pouring LMC





Work Operations – Tining and 5 Day Cure







Work Operations – Total to date as of 10/15/2019 night shift

- Total length (feet) barrier installed 8,224 LF 0
- Total length of mechanical milling complete 5,562 LF
- Total length of hydro-milling 3,289 LF
- Total length of LMC placed 514 LF